State of Maine Department of Education Division of School Facilities Services



Project Budget Major Capital Improvement Program Project Tracking Budget

MSAD 75 School Department High School Construction Project

PDT Architects PA Project Tracking Budget

Grades 9-12

February 29, 2020

	Approved <u>Budget</u>	Expended to <u>Date</u>	Percentage <u>Expended</u>	Budget <u>Balances</u>
A CONSTRUCTION				
1 GC Construction Contract Subtotal	\$46,830,893 \$46,830,893	\$35,302,387 \$35,302,387	75.38% 75.38%	\$11,528,506 \$11,528,506
B ADMINISTRATIVE COSTS & RESERVE				
2 Land Purchase and Related Costs	\$0	\$0		\$0
3 Moveable Equipment	\$3,223,296	\$721,134	22.37%	\$2,502,162
4 Advertising and Legal	\$84,131	\$80,428	95.60%	\$3,703
5 Percent for Art	\$50,000	\$26,500	53.00%	\$23,500
6 Project Reserves	\$1,742,679	\$152,279	8.74%	\$1,590,400
7 Project Contingency	\$2,312,934	<u>\$461,645</u>	<u>19.96%</u>	\$1,851,289
Subtotal	\$7,413,040	\$1,441,985	19.45%	\$5,971,055
C FEES AND SERVICES				
8 Architect / Engineer Basic Services	\$3,147,752	\$2,945,093	93.56%	\$202,659
9 Architect / Engineer Additional Services	\$248,456	\$209,707	84.40%	\$38,749
10 Architect / Engineer Reimbursables	\$20,454	\$15,686	76.69%	\$4,768
11 Site Selection	\$51,963	\$53,597	103.15%	-\$1,634
12 Permitting & Approvals	\$58,781	\$61,587	104.77%	-\$2,806
13 Survey and Soils	\$105,349	\$110,406	104.80%	-\$5,057
14 Construction Testing	\$485,920	\$168,831	34.74%	\$317,089
15 Project Coordination	\$91,000	\$61,600	67.69%	\$29,400
16 Clerk of the Works	\$296,400	\$195,258	65.88%	\$101,142
17 Commissioning	\$253,240	\$106,007	41.86%	\$147,233
18 Consultants Subtotal	<u>\$224,366</u> \$4,983,681	<u>\$218,834</u> \$4,146,605	97.53% 83.20%	<u>\$5,532</u> \$837,076
D PROJECT TOTALS	\$59,227,614	\$40,890,977	69.04%	\$18,336,637